



BRUHAT BANGALORE MAHANAGRA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

1	Name of Work	Providing children play equipments and senior citizen Gym equipments and landscape Development to parks in Ward No.08 Kodigehalli of Yelahanka Zone
2	Estimate cost / Amount	Rs.100.00 Lakhs
3	Name of Contractor	Sri.A.Sathish Gowda
4	Amount of Contract	Rs.10969466.57
5	Agreement No	199/2017-18, Dated:23-03-2018
6	No. and date under which the work order has been issued	199/2017-18, Dated:23-03-2018
7	Time limit originally fixed for completion	6 months
8	Date of application by the contractor for granting extension	18-08-2018
9	Date of receipt of application in the sub-division office	
10	Extension granted if any:	
	1. From	Nil
	2. From	Nil
11	Work carriedout by the contractor during the original period stipulated in contract	-
12	Work carriedout during the first period of extension	-
13	Work carriedout during and extension	-
14	Time now applied for	22-03-2019 (180 days)
15	Date of recommending time limit applied	22-03-2019 (180 days)

16	Whether the original application of contractor is enclosed	
17	Balance work remaining to be done.	Rs. 11943466.57
18	Probable time required for completion of remaining work	22-03-2019 (180 days)
19	Cost of work charged establishment charge on the work after the expiry of	
20	Whether the notice as per clause has been issued	No
21	Report of Asst Executive Engineer	Due to Park land litigation there is delay in completion of work. Hence, extension of time is recommended without levying any penalty on the contractor
22	Recommendation of Executive Engineer	Due to Park land litigation there is delay in completion of work. Hence, extension of time is recommended without levying any penalty on the contractor


Assistant / Junior Engineer
Project Sub Division, BBMP


Asst Executive Engineer
Project Sub Division, BBMP


Executive Engineer, Project Division
Yelahanka Zone, BBMP


Executive Engineer, Project Division
Yelahanka Zone, BBMP